

PROGRESS UPDATE REPORT NO. 7

Project: Brighton Wastewater Treatment System Upgrades
Client: The Municipality of Brighton Contractor: North America Construction (1993) Ltd.

With the exception of the items noted, the work appears to be proceeding in general accordance with the requirements and intent of the design documents.

Date: From July 3, 2026 To August 6, 2026

1.0 PROJECT STATUS

1.1 **Schedule**

- Weekly planning aids submitted by NAC and the approved baseline schedule are reviewed and used for scheduling purposes.

1.2 **Budget**

- Project is currently on budget.

Contract Amount	\$50,122,781.00
Work Completed and Material Supplied to Date	\$10,408,640.44
Remaining	\$39,714,140.56

1.3 **Environment**

- Arena Creek monitoring is ongoing with no issues reported.
- A beaver damn north of site is continuing to be monitored.

1.4 **Health & Safety**

- On July 28, a worker slipped in concrete slurry but was not injured.

2.0 PROGRESS OF WORK

2.1 **Municipal Fill Site**

- Receive fill

2.2 **Bypass Pumping**

- Active pumping

2.3 **Tower Crane**

- Operational

2.4 **Yard Piping**

- Watermain installation
- By-pass piping installation
- Sanitary piping installation

2.5 **Pump Station**

- Earthworks
- Concrete works
- Mechanical works

PROGRESS UPDATE REPORT NO. 7

2.6 Headworks

- Earthworks
- Concrete works
- Electrical works
- Mechanical works

2.7 Aeration

- Earthworks
- Concrete works

2.8 Clarifier

- Earthworks
- Concrete works

2.9 UV Building

- Concrete works

2.10 Process Building

- Earthworks
- Concrete works

2.11 Existing Operation Building

- Mechanical works

2.12 Admin Building

- Earthworks
- Building construction
- Mechanical works

3.0 UPCOMING WORK

3.1 By-pass Pumping

- Wash piping
- Demob equipment

3.2 Pump Station

- Concrete works

3.3 Headworks

- Concrete Works

3.4 Aeration

- Earthworks
- Concrete works

3.5 Clarifier

- Earthworks
- Concrete Works

3.6 UV Building

- Concrete Works

JLR No.: 32296-001
NAC No.: PW 2025-08
Page 3 of 13



**J.L. Richards
& Associates Limited**
203-863 Princess Street
Kingston, ON Canada
K7L 5N4
Tel: 613 544 1424
Fax: 613 728 6012

PROGRESS UPDATE REPORT NO. 7

3.7 Process Building

- Earthworks
- Concrete Works

3.8 Admin Building

- Concrete works
- Mechanical works

PROGRESS UPDATE REPORT NO. 7 - PHOTOS



Photo 1: July 6 (aeration tanks)



Photo 2: July 7 (manhole installation)

PROGRESS UPDATE REPORT NO. 7 - PHOTOS



Photo 3: July 8 (aeration tank wall rebar)



Photo 4: July 9 (pumping station)

PROGRESS UPDATE REPORT NO. 7 - PHOTOS



Photo 5: July 10 (admin building)

PROGRESS UPDATE REPORT NO. 7 - PHOTOS



Photo 6: July 13 (pumping station)



Photo 7: July 14 (manhole installation)

PROGRESS UPDATE REPORT NO. 7 - PHOTOS



Photo 8: July 14 (aeration tanks and headworks building)



Photo 9: July 17 (manhole and piping installation)

PROGRESS UPDATE REPORT NO. 7 - PHOTOS



Photo 10: July 20 (admin building)



Photo 11: July 22 (aeration tanks)

PROGRESS UPDATE REPORT NO. 7 - PHOTOS



Photo 12: July 27 (admin building)



Photo 13: July 27 (aeration tanks)

PROGRESS UPDATE REPORT NO. 7 - PHOTOS



Photo 14: July 28 (clarifier tanks)



Photo 15: July 29 (pumping station)

PROGRESS UPDATE REPORT NO. 7 - PHOTOS



Photo 16: August 4 (aeration and clarifier tanks)