

Notice: Construction Update

October 1, 2026

The Township of Ramara and Tatham Engineering would like to provide the following update to residents and business owners regarding the Wastewater Treatment Facility 202 project.



Project Update – Work Summary

The following work is taking place or has taken place since the last communication issued on August 31, 2026:

- Procurement of construction materials is ongoing.
- Erosion and sediment control conditions continue to be monitored.
- Topsoil stripping has been completed.
- The site has been leveled.
- Haulage of effluent bed material (sand) is ongoing.
- Piping for the effluent beds has started to be installed.

The following work is expected to take place over the next several weeks:

- Construction of the new lift station will continue.
- Sand haulage into the tile beds will continue.
- Stone haulage for the tile beds will continue.
- Pipework will continue for the first 4 tile beds.
- Site preparation for the installation of cofferdams that will allow safe in-lagoon works.



Haul Route Update

Effective October 1, 2026, haul trucks will continue to use Muley Point Road with restrictions in place. To minimize impacts to school traffic and to ensure the safety of students and families, truck movements on school days will be before 8:30 a.m. and after 4:15 p.m.

Duivenvoorden Haulage Ltd. is continuing to haul material to site averaging 75 loads a day. The volume of truck traffic is expected to remain consistent on the local roads including Concession Road 7 and Barnstable Drive while the construction of the disposal bed is ongoing.

The increased traffic volume is expected to continue through the autumn. Please note this schedule is subject to change based on several factors including inclement weather, unforeseen conditions, additional work required, the contractor's ability, etc. Tatham Engineering and the Township of Ramara will endeavor to keep residents aware of major schedule changes, should they arise.

Information and updates will be posted on the project page on the Township's website at www.ramara.ca/project202 and on the Township's social media channels approximately once a month or as project milestones are met.



Project Contacts

If you have any questions regarding the construction, please call Tatham Engineering during the hours of 8:30 am to 5 pm, Monday to Friday. If you have any questions or concerns of a general nature, please contact the Township of Ramara.

Township of Ramara

Dyana Marks
Compliance Manager
2297 ON-12
Brechtin, Ontario L0K 1B0
(705) 484-5374 x285
dmarks@ramara.ca

Tatham Engineering Limited

Jesse Johnstone C.E.T. rcji
Group Leader - Construction
10 Diana Drive, Unit 7
Orillia, Ontario L3V 8K8
(705) 345-3039
jjohnstone@tathameng.com